

Activity Description	Orig Dur	%	Early Start	Early Finish	Gantt Chart																			
					2007				2008				2009				2010				2011			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
<b>EL CAJON VALLEY HS</b>																								
<b>3A - New Construction</b>																								
<b>Pre-Design / Programming Phase</b>																								
Pre-Design / Programming	30	100	01NOV07A	03DEC07A																				
<b>Design Phase</b>																								
Start Design Phase	0	100	05DEC07A																					
Schematic Design Phase	20	100	05DEC07A	21DEC07A																				
Design Development Phase	30	100	28DEC07A	04FEB08A																				
Construction Document Phase	41	45	08FEB08A	01APR08																				
Design Ready for DSA Submission	0	0		01APR08																				
<b>DSA Phase</b>																								
Start DSA Phase	0	0	04APR08																					
DSA Submittal / Review Phase	106	0	04APR08	29AUG08																				
Constructability Review	10	0	01SEP08	12SEP08																				
DSA Back Check / Approval	10	0	01SEP08	12SEP08																				
DSA Review Complete	0	0		12SEP08																				
<b>Bid / Award Phase</b>																								
Start Bid / Award Phase	0	0	15SEP08																					
Prepare Bid Package	10	0	15SEP08	26SEP08																				
1st Advertisement	5	0	29SEP08	03OCT08																				
Job Walk	1	0	06OCT08	06OCT08																				
2nd Advertisement	5	0	07OCT08	13OCT08																				
Job Walk	1	0	14OCT08	14OCT08																				
Bid Opening	0	0		14OCT08																				
Protest Period / NOI Letter	5	0	15OCT08	21OCT08																				
Award Contract	10	0	22OCT08	04NOV08																				
Bid Phase Complete	0	0		04NOV08																				
<b>Construction Phase</b>																								
Start Construction Phase	0	0	08NOV08																					
Construction Phase	424	0	08NOV08	08JAN10																				
Substantial Completion Milestone	0	0		09DEC09																				
<b>Close-Out Phase</b>																								
Start Close Out Phase	0	0	11JAN10																					
Punch List Items	20	0	11JAN10	05FEB10																				
File NOC w/ County / DSA 90 Day Letter	10	0	18JAN10	29JAN10																				
Final Walk Through	5	0	01FEB10	05FEB10																				
DSA Final Close Out	0	0		05FEB10																				

GROSSMONT UNION HIGH SCHOOL DISTRICT  
PROPOSITION H BOND PROGRAM  
El Cajon Valley High Layout

Project Phase

- Pre-Design / Programming Phase
- Design Phase
- DSA Phase
- Bid / Award Phase
- Construction Phase
- Close-Out Phase