

Activity Description	Orig Dur	%	Early Start	Early Finish	2007 2008 2009 2010 2011																				
					2007				2008				2009				2010				2011				
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q1	Q2	Q3		
EL CAPITAN HS																									
2B - Modernization																									
Construction Phase																									
Construction Phase Bldgs. 600 & 700	105	83	13NOV07A	17MAR08																					
Start Construction Phase	0	100	13NOV07A		◆																				
Contractor Prelim. Schedule Due	0	100	28NOV07A		◆																				
Construction Phase Bldg. 800	108	0	20MAR08	06JUL08																					
Construction Phase Food Srvs / Restrooms	67	0	26JUN08	01SEP08																					
Construction Phase Bldg. 1000	111	0	05SEP08	28DEC08																					
Substantial Completion Milestone	0	0		28NOV08																					
Close-Out Phase																									
Start Close Out Phase	0	0	29DEC08																						
Punch List Items	30	0	29DEC08	27JAN09																					
File NOC w/ County / DSA 90 Day Letter	30	0	29DEC08	27JAN09																					
Final Walk Through	2	0	28JAN09	29JAN09																					
DSA Final Close Out	0	0		29JAN09																					



GROSSMONT UNION HIGH SCHOOL DISTRICT
 PROPOSITION H BOND PROGRAM
 El Capitan High Layout

Project Phase

- Pre-Design / Programming Phase
- Design Phase
- DSA Phase
- Bid / Award Phase
- Construction Phase
- Close-Out Phase