


















Activity Description	Orig Dur	%	Early Start	Early Finish	2007 2008 2009 2010 2011 2012																				
					2007				2008				2009				2010				2011				2012
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4
HELIX HS																									
2B - Modernization																									
Construction Phase																									
Construction Phase Bldg. 10	112	55	05NOV07A	18APR08	 Construction Phase Bldg. 10																				
Start Construction Phase	0	100	05NOV07A		 Start Construction Phase																				
Construction Phase Bldg. 300	109	0	20APR08	07AUG08	 Construction Phase Bldg. 300																				
Construction Phase Bldg. 100	89	0	06JUN08	03SEP08	 Construction Phase Bldg. 100																				
Construction Phase Bldg. 200	114	0	06AUG08	30NOV08	 Construction Phase Bldg. 200																				
Substantial Completion Milestone	0	0		07NOV08	 Substantial Completion Milestone																				
Close-Out Phase																									
Start Close Out Phase	0	0	01DEC08		 Start Close Out Phase																				
Punch List Items	30	0	01DEC08	09JAN09	 Punch List Items																				
File NOC w/ County / DSA 90 Day	30	0	01DEC08	09JAN09	 File NOC w/ County / DSA 90 Day Letter																				
Final Walk Through	5	0	12JAN09	16JAN09	 Final Walk Through																				
DSA Final Close Out	0	0		16JAN09	 DSA Final Close Out																				

GROSSMONT UNION HIGH SCHOOL DISTRICT
 PROPOSITION H BOND PROGRAM
 Helix Charter High Layout

Project Phase

-  Pre-Design / Programming Phase
-  Design Phase
-  DSA Phase
-  Bid / Award Phase
-  Construction Phase
-  Close-Out Phase