



Weekly Construction Progress Update, Week Ending April 25, 2008

- ▶ Punchlist at Building 100 ongoing – List is 95% complete.
- ▶ Toilet paper holders to be installed at Building 100 restrooms.
- ▶ Gym work on hold due to investigation of existing circuits and switching.
- ▶ Building 100 to move in on Saturday 4/26/08.
- ▶ Final clean ongoing in all rooms at Building 100.

Next Week's Activities

- ▶ Building 300 to move into Interim Housing 5/3/08.
- ▶ Investigation of existing circuits and switching in Gym.
- ▶ Camera sewer lines in Gym.
- ▶ Complete remainder of Punchlist at Building 100.

Upcoming Meetings

- ▶ Owner, Architect, CM meetings occur every Thursday at 11:00 AM.

Progress Photo's



Building 100
Exterior Paint Complete



Building 100
Complete Roofing – Pending Walk
Pad Installation