

Activity Description	Orig Dur	%	Early Start	Early Finish	Gantt Chart																			
					2007				2008				2009				2010				2011			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
MOUNT MIGUEL HS																								
2B - Modernization																								
Design Phase																								
Start Design Phase	0	100	01FEB08A		◆	Start Design Phase																		
Schematic Design Phase	20	100	01FEB08A	28FEB08A	■	Schematic Design Phase																		
Design Development Phase	20	0	29FEB08	27MAR08	■	Design Development Phase																		
Construction Document Phase	24	0	28MAR08	30APR08	■	Construction Document Phase																		
Design Ready for DSA Submission	0	0		30APR08	◆	Design Ready for DSA Submission																		
DSA Phase																								
Start DSA Phase	0	0	01MAY08		◆	Start DSA Phase																		
DSA Submittal / Review Phase	35	0	01MAY08	18JUN08	■	DSA Submittal / Review Phase																		
Constructability Review	10	0	20JUN08	03JUL08	■	Constructability Review																		
DSA Back Check / Approval	30	0	20JUN08	31JUL08	■	DSA Back Check / Approval																		
DSA Review Complete	0	0		31JUL08	◆	DSA Review Complete																		
Bid / Award Phase																								
Start Bid / Award Phase	0	0	01AUG08		◆	Start Bid / Award Phase																		
Prepare Bid Package	20	0	01AUG08	28AUG08	■	Prepare Bid Package																		
1st Advertisement	5	0	01SEP08	05SEP08	■	1st Advertisement																		
Job Walk	1	0	11SEP08	11SEP08	■	Job Walk																		
2nd Advertisement	5	0	12SEP08	18SEP08	■	2nd Advertisement																		
Job Walk	1	0	24SEP08	24SEP08	■	Job Walk																		
Bid Opening	0	0		17OCT08	◆	Bid Opening																		
Protest Period / NOI Letter	5	0	20OCT08	24OCT08	■	Protest Period / NOI Letter																		
Award Contract	10	0	30OCT08	12NOV08	■	Award Contract																		
Bid Phase Complete	0	0		12NOV08	◆	Bid Phase Complete																		
Construction Phase																								
Start Construction Phase (NTP)	0	0	24NOV08		◆	Start Construction Phase (NTP)																		
Construction Phase	372	0	24NOV08	01DEC09	■	Construction Phase																		
Substantial Completion Milestone	0	0		02NOV09	◆	Substantial Completion Milestone																		
Close-Out Phase																								
Start Close Out Phase	0	0	02DEC09		◆	Start Close Out Phase																		
Punch List Items	30	0	02DEC09	12JAN10	■	Punch List Items																		
File NOC w/ County / DSA 90 Day Letter	30	0	02DEC09	12JAN10	■	File NOC w/ County / DSA 90 Day Letter																		
Final Walk Through	5	0	13JAN10	19JAN10	■	Final Walk Through																		
DSA Final Close Out	0	0		19JAN10	◆	DSA Final Close Out																		

GROSSMONT UNION HIGH SCHOOL DISTRICT
PROPOSITION H BOND PROGRAM
Mount Miguel High Layout

Project Phase

- Pre-Design / Programming Phase
- Design Phase
- DSA Phase
- Bid / Award Phase
- Construction Phase
- Close-Out Phase