

Activity Description	Orig Dur	%	Early Start	Early Finish	2007	2008				2009				2010				2011						
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4			
VALHALLA HS																								
3A - New Construction																								
Design Phase																								
Schematic Design Phase	27	78	11FEB08A	07MAR08	■ Schematic Design Phase																			
Start Design Phase	0	100	11FEB08A		◆ Start Design Phase																			
Design Development Phase	20	0	10MAR08	04APR08	■ Design Development Phase																			
Construction Document Phase	30	0	07APR08	16MAY08	■ Construction Document Phase																			
Design Ready for DSA Submission	0	0		16MAY08	◆ Design Ready for DSA Submission																			
DSA Phase																								
Start DSA Phase	0	0	16JUN08		◆ Start DSA Phase																			
DSA Submittal / Review Phase	35	0	16JUN08	01AUG08	■ DSA Submittal / Review Phase																			
Constructability Review	10	0	04AUG08	15AUG08	■ Constructability Review																			
DSA Back Check / Approval	30	0	04AUG08	12SEP08	■ DSA Back Check / Approval																			
DSA Review Complete	0	0		12SEP08	◆ DSA Review Complete																			
Bid / Award Phase																								
Start Bid / Award Phase	0	0	22SEP08		◆ Start Bid / Award Phase																			
Prepare Bid Package	5	0	22SEP08	26SEP08	■ Prepare Bid Package																			
1st Advertisement	5	0	29SEP08	03OCT08	■ 1st Advertisement																			
Job Walk	1	0	09OCT08	09OCT08	■ Job Walk																			
2nd Advertisement	5	0	13OCT08	17OCT08	■ 2nd Advertisement																			
Job Walk	1	0	23OCT08	23OCT08	■ Job Walk																			
Bid Opening	0	0		28OCT08	◆ Bid Opening																			
Protest Period / NOI Letter	5	0	29OCT08	04NOV08	■ Protest Period / NOI Letter																			
Award Contract	9	0	12NOV08	24NOV08	■ Award Contract																			
Bid Phase Complete	0	0		24NOV08	◆ Bid Phase Complete																			
Construction Phase																								
Start Construction Phase	0	0	08DEC08		◆ Start Construction Phase																			
Construction Phase	455	0	08DEC08	08MAR10	■ Construction Phase																			
VHHS 3A Construction Hammock	455*	0	08DEC08	08MAR10	■ VHHS 3A Construction Hammock																			
Substantial Completion Milestone	0	0		06FEB10	◆ Substantial Completion Milestone																			
Close-Out Phase																								
Start Close Out Phase	0	0	09MAR10		◆ Start Close Out Phase																			
Punch List Items	30	0	09MAR10	19APR10	■ Punch List Items																			
File NOC w/ County / DSA 90 Day Letter	30	0	09MAR10	19APR10	■ File NOC w/ County / DSA 90 Day Letter																			
Final Walk Through	5	0	20APR10	26APR10	■ Final Walk Through																			
DSA Final Close Out	0	0		26APR10	◆ DSA Final Close Out																			



GROSSMONT UNION HIGH SCHOOL DISTRICT
 PROPOSITION H BOND PROGRAM
 Valhalla High Layout

Project Phase	
■	Pre-Design / Programming Phase
■	Design Phase
■	DSA Phase
■	Bid / Award Phase
■	Construction Phase
■	Close-Out Phase