



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

#### EXISTING SCHOOLS

#### LOOK BACK/LOOK AHEAD ACTIVITIES

<b>Grossmont High School (GHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/2008 - Phase 2B - Building 700 is complete and will open 3-31-08. Phase 3A New Science Building - Design Development on going (Science Building Only) for the two-story (10 Classroom) science building; Boys Locker Room nearing Schematic Design completion.
<b>Helix High School (HHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Modernization construction of Building 10 is on going; Student Parking Lot ADA Upgrade project will advertise 4-3-08. Phase 3A New Science Building - Design Development is on going for the new two-story (10 Classroom) science building.
<b>El Cajon Valley High School (ECVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Modernization construction of Building 100 is continuing. Phase 3A New Science Building - Construction Documents are nearing completion and scheduled for DSA submission 4-3-08 for the new single story (8 Classroom) science building.
<b>Mount Miguel High School (MMHS)</b> Phase 1/2A: <b>DSA</b> Phase 2B: <b>Design</b>	3/31/08 - Interim Housing project is underway; Phase 2A - DSA approval is expected 4-4-08. Phase 2B - Construction Documents are on going.
<b>El Capitan High School (ECHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Buildings 600 and 700 has moved back in is occupied by students and staff. Building 1000 moved out 3-25-08 and is preparing to be modernized. Phase 3A New Science Building - Design Development completed 3-21-08 and Construction Documents will begin 3-24-08 for the new single-story (8 Classroom) science building.
<b>Granite Hills High School (GHHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Building 140 moved in 3-27-08; Modernization of Building 70 is on going; Building 20 moved out 3-27-08. Phase 3A - New Science Building - Construction Documents are nearing completion with expected DSA submission 4-4-08 for the new single-story (8 Classroom) science building.
<b>Monte Vista High School (MVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Modernization construction of Building 100 is continuing. Phase 3A - New Science Building - Design Development completed 3-21-08 and Construction Documents will begin in early May 2008 for the new single-story (8 Classroom) science building.
<b>Santana High School (SHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Design</b>	3/31/08 - Modernization construction of Building 300 is on-going. Phase 3A - New Science Building - Design Development completed 3-21-08 and Construction Documents will begin in early May 2008 for the new single-story (8 Classroom) science building.
<b>Valhalla High School (VHS)</b> Phase 2B: <b>Pre-Design</b> Phase 3A: <b>Design</b>	3/31/08 - Phase 2B - Pre-design / Programming Phase is continuing. 3A - New Science Building - A/E negotiations are underway with HED to complete design for the new two-story (12 Classroom) science building.
<b>West Hills High School (WHHS)</b> Phase 2B: <b>DSA</b>	3/31/08 - Phase 2B - DSA review was completed 3-21-08; 1st Advertisement was 3-27-08, 2nd Advertisement will be 4-2-08 and Job Walk will be held 4-3-08.
<b>Steele Canyon High School (SCHS)</b> Phase 2B: <b>Design</b>	3/31/08 - Phase 2B - Tennis court project has been completed; HVAC controls installation underway for IDF Rooms; A/C for MDF in DSA; Communication improvements under design; Future projects being planned and DSA Certification in process.
<b>Chaparral High School</b> Phase 2B: <b>Pre-Design</b>	3/31/08 - Phase 2B - This project is in the planning, pre-design phase.
<b>Viking Center</b> Phase 2B: <b>Pre-Design</b>	3/31/08 - Phase 2B - Pre-Design / Programming is on going for the new one-story (6 Classroom) special education building.
<b>Homestead/Frontier School</b> Phase 2B: <b>Pre-Design</b>	3/31/08 - Phase 2B - This project is in the planning, site acquisition phase.
<b>Foothills Adult School</b> Phase 2B: <b>Pre-Design</b>	3/31/08 - Phase 2B - The project is in the final pre-design, scoping phase; Revised scope of work to include clock systems, classroom enhancements, and Fire Alarm system. Proposals have been

DATA DATE:  
**Monday, March 31, 2008**  
**Report # 17**



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

	received and under District review.
<b>Work Training Center</b> Phase 2B: <b>Pre-Design</b>	3/31/08 - Phase 2B - This project is in the planning, pre-design phase; Meetings were held discuss are on going to establish Phase 2b scope.
<b>New High School</b> Phase: <b>Planning</b>	3/31/08 - Demographics Study is on going.

**PROGRAM HIGHLIGHTS:**

Phase 2B projects are in construction at Grossmont High School, El Cajon High School, Granite Hills High School, Helix Charter High School, El Capitan High School, Monte Vista High School, and Santana High School. A revised total of 277 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 74 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program.

**LEGEND:**

**PRECONSTRUCTION PHASE(S)**

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

**CONSTRUCTION PHASE(S)**

- Construction
- Punchlist
- Close-outs

**POST CONSTRUCTION**

- Warranty Period

**PREPARED BY:**

FACILITIES MANAGEMENT