



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

EXISTING SCHOOLS

LOOK BACK/LOOK AHEAD ACTIVITIES

<p>Grossmont High School (GHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/2008 - Phase 2B - Building 500 construction is continuing. Phase 3B-R - 500, 700, 800 Quad Renovation Landscape project underway. Phase 3A New Science Building - DSA review is on going for the two-story (10 Classroom) science building; Construction Documents for the Boy's Locker Room were submitted to DSA 7.7.08 and are under review.</p>
<p>Helix High School (HHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - Modernization of Buildings 300 and 100 are continuing; Student Parking Lot ADA Upgrade project is continuing. Phase 3A New Science Building - DSA review is continuing for the new two-story (10 Classroom) science building.</p>
<p>El Cajon Valley High School (ECVHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - The Modernization of Building 200 is on going. Phase 3A New Science Building - DSA Review is on going for the new single story (8 Classroom) science building; targeting an August 2008 DSA Approval.</p>
<p>Mount Miguel High School (MMHS) Phase 1/2A: Construction Phase 2B: DSA</p>	<p>7/21/08 - Phase 2A - Infrastructure upgrade project is continuing. Phase 2B - DSA review is on going. Interim Housing Project - Complete</p>
<p>El Capitan High School (ECHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - Modernization of Building 1000 is complete, punchwalk was held 7.16.08 and move in is schedule for 7.23.08. Food Services Modernization is nearing completion. Building 800 Modernization is scheduled to start 7.28.08 and the Modernization of Restrooms is continuing. Phase 3A New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Granite Hills High School (GHHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - Modernization of Building 10 is nearing completion, a punchwalk is scheduled for 7.22.08. Modernization of Restrooms and site work is on going. Phase 3A - New Science Building - Increment I (Abatement and Demolition) is underway. DSA review is on going for Increment II (Building Construction) for the new single-story (8 Classroom) science building.</p>
<p>Monte Vista High School (MVHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - The Modernization of Building 300 is on going. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Santana High School (SHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>7/21/08 - Phase 2b - Modernization of Building 100 is nearing completion. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Valhalla High School (VHS) Phase 2B: Design Phase 3A: DSA</p>	<p>7/21/08 - Phase 2B - <i>Summer Sprint Projects</i> are continuing. Phase 2B - Modernization Design Development is nearing completion. 3A - New Science Building - DSA review is on going for the new two-story (12 Classroom) science building.</p>
<p>West Hills High School (WHHS) Phase 2B: Construction</p>	<p>7/21/08 - Phase 2B - Modernization project is on going.</p>
<p>Steele Canyon High School (SCHS) Phase 2B: Design</p>	<p>7/21/08 - Phase 2B - Tennis court project is complete; HVAC controls installation is complete for the IDF Rooms; A/C for MDF in DSA; Upgrading of Intercom System is underway; Communication improvements under design; Planning for New Synthetic Track is underway and and DSA Certification is in process.</p>
<p>Chaparral High School Phase 2B: Pre-Design</p>	<p>7/21/08 - Phase 2B - This project is in the planning, pre-design phase.</p>
<p>Viking Center Phase 2B: Design</p>	<p>7/21/08 - Phase 2B - Schematic Design is complete. Design Development is underway for the new one-story (6 Classroom) special education building.</p>
<p>Homestead/Frontier School Phase 2B: Pre-Design</p>	<p>7/21/08 - Phase 2B - This project is in the planning phase.</p>

DATA DATE:
Monday, July 21, 2008
Report # 29



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

Foothills Adult School Phase 2B: Design	7/21/08 - Phase 2B - Design Development is complete and Construction Documents are underway. Scope of work includes New Fire Alarm system, Low Voltage Upgrades and New Electrical Service.
Work Training Center Phase 2B: Design	7/21/08 - Phase 2B - Schematic Design is continuing. District held a meeting with DSA 7.18.08 to review codes.
New High School Phase: Planning	7/21/08 - Demographics Study is complete. Habitat and biological surveys are nearing completion for selected sites as well as traffic studies. PEA was received and work plan is on going.

PROGRAM HIGHLIGHTS:

Phase 2B projects are in construction at Grossmont High School, El Cajon High School, Granite Hills High School, Helix Charter High School, El Capitan High School, Monte Vista High School, Santana High School and West Hills High School. Construction for the Phase 2A Infrastructure project is on going at Mount Miguel High School and a Summer Sprint job is on going at Valhalla High School. A revised total of 278 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 72 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program.

LEGEND:

PRECONSTRUCTION PHASE(S)

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

CONSTRUCTION PHASE(S)

- Construction
- Punchlist
- Close-outs

POST CONSTRUCTION

- Warranty Period

PREPARED BY:

FACILITIES MANAGEMENT