



Weekly Construction Progress Update, Week Ending October 10, 2008

- A soils boring executed by Ninyo & Moore on 7/24/08 uncovered a hazmat material. Work halted within the limits of Ninyo & Moore site plan Monday, 8/11 per direction from Ninyo & Moore. GUHSD awaiting response by California Department of Toxic Substances on procedure to resume within limits. GUHSD, Essentia, and Erickson-Hall Construction Co., are working toward a resolution with DTSC. Contractor has been prohibited from working inside the limits for 59 calendar dates. Daryl Hernandez of Essentia informs Dena Johnson on 10/1/08 that DTSC has approved the aforementioned area (170 & 180 bldg footprints) for resumption of construction activity. No document received from DTSC as of 10/8/08. Essentia will work with DTSC to present owner with area designated for remediation.
- Fordyce Construction awaiting partial approval for work limits from DTSC before resuming.
- Fordyce Construction awaiting CAD survey points from RBF before resuming work on Helix Water District fire water connection
- Owner's meeting set for 10/8 to review current status of DTSC issue.

Next Week's Activities

- Pending DTSC partial site clearance.
- Continue fire water main installation to Helix Water District easement.

Upcoming Meetings

- Owner, Architect, CM meetings occur every Tuesday at 10:30 AM.

Progress Photo's



Grading of dirt lot which was occupied by former live on.



Shoring for fire water trench.