

Activity Description	Orig Dur	%	Early Start	Early Finish	Gantt Chart																
					2007		2008				2009				2010				2011		
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2		
<b>GRANITE HS</b>																					
<b>2B - Modernization</b>																					
<b>Construction Phase</b>																					
Start Construction Phase	0	100	29OCT07A		◆ Start Construction Phase																
Construction Phase Bldgs. 40 & 50	100	100	29OCT07A	15FEB08A	■ Construction Phase Bldgs. 40 & 50																
Construction Phase Bldgs. 140 & 70	100	36	21DEC07A	02MAY08	■ Construction Phase Bldgs. 140 & 70																
Construction Phase Bldgs. 10 & 20	100	0	06MAY08	14AUG08	■ Construction Phase Bldgs. 10 & 20																
Construction Phase - Site Work	90	0	17AUG08	15NOV08	■ Construction Phase - Site Work																
Substantial Completion Milestone	0	0		17OCT08	◆ Substantial Completion Milestone																
<b>Close-Out Phase</b>																					
Start Close Out Phase	0	0	17NOV08		◆ Start Close Out Phase																
Punch List Items	30	0	17NOV08	26DEC08	■ Punch List Items																
File NOC w/ County / DSA 90 Day Letter	30	0	17NOV08	26DEC08	■ File NOC w/ County / DSA 90 Day Letter																
Final Walk Through	5	0	29DEC08	02JAN09	■ Final Walk Through																
DSA Final Close Out	0	0		02JAN09	◆ DSA Final Close Out																



Project Phase	
Pre-Design / Programming Phase	
Design Phase	
DSA Phase	
Bid / Award Phase	
Construction Phase	
Close-Out Phase	