

## **Weekly Construction Progress Update, Week Ending March 28, 2008**

- ▶ Demolition and Abatement at Building 500 (Concrete / Library / HVAC on Roof)
- ▶ Building 700 balcony coating complete
- ▶ Building 700 passed its fire alarm test
- ▶ Electrical/Mechanical controls change work is now complete and operational in building 700
- ▶ Punch work complete in building 700
- ▶ Final clean of building 700 complete
- ▶ Locker Install at building 700 complete
- ▶ Teachers moved in

## **This Week's Activities**

- ▶ Continue to demo the roof and the interior of building 500
- ▶ Layout and excavation for plumbing and electrical feeds into building 500
- ▶ Begin layout of new concrete wall for building 500
- ▶ Final turnover of building 700, including training for mechanical controls

### Progress Photo's



Demo/Abatement B-500



Final Clean and Locker Installation B-700