

Activity Description	Orig Dur	%	Early Start	Early Finish	Gantt Chart															
					2007 Q4	2008 Q1	2008 Q2	2008 Q3	2008 Q4	2009 Q1	2009 Q2	2009 Q3	2009 Q4	2010 Q1	2010 Q2	2010 Q3	2010 Q4			
GROSSMONT HS																				
2B - Modernization																				
Construction Phase																				
Start Construction Phase	0	100	02JUL07A																	
Construction Phase Bldg. 800	150	100	02JUL07A	03DEC07A	■ Construction Phase Bldg. 800															
Construction Phase Bldg. 700	99	69	11DEC07A	30MAR08	■ Construction Phase Bldg. 700															
Construction Phase Bldg. 500	144	0	31MAR08	22AUG08	■ Construction Phase Bldg. 500															
Substantial Completion Milestone	0	0		22AUG08	◆ Substantial Completion Milestone															
Close-Out Phase																				
Start Close Out Phase	0	0	25AUG08		◆ Start Close Out Phase															
Punch List Items	30	0	25AUG08	03OCT08	■ Punch List Items															
File NOC w/ County / DSA 90 Day	30	0	25AUG08	03OCT08	■ File NOC w/ County / DSA 90 Day Letter															
Final Walk Through	2	0	06OCT08	07OCT08	Final Walk Through															
DSA Final Close Out	0	0		07OCT08	◆ DSA Final Close Out															

GROSSMONT UNION HIGH SCHOOL DISTRICT
 PROPOSITION H BOND PROGRAM
 Grossmont High Layout

Project Phase	
■	Pre-Design / Programming Phase
■	Design Phase
■	DSA Phase
■	Bid / Award Phase
■	Construction Phase
■	Close-Out Phase