

Weekly Construction Progress Update, Week Ending July 25, 2008

- ▶ Completed tile in restrooms
- ▶ Complete ceiling grid installation
- ▶ Complete VCT flooring in classrooms & Library
- ▶ Install carpeting in library
- ▶ Begin HVAC

Next Week's Activities

- ▶ Fire/Life/Safety Testing in building 300 is complete
- ▶ Complete ceiling tile
- ▶ Complete painting
- ▶ Start and complete dryvit coating
- ▶ Begin move in of building 300, August 1st
- ▶ Installation of doors and hardware
- ▶ Begin termite repair in building 100
- ▶ Remove temp fence

Upcoming Meeting

- ▶ Coordination Meetings occur every Tuesday at 8:30am
- ▶ Owner, Architect, Turner Meetings occur every Tuesday at 10:00am

Progress Photo's



Classroom Interior



Library Interior