

Weekly Construction Progress Update, Week Ending July 4, 2008

- ▶ Insulation install in library ceiling
- ▶ Paint classrooms
- ▶ Door frame install
- ▶ Building 100 demo/abatement is underway
- ▶ Window Installation
- ▶ Building 300 dog house framing
- ▶ Roofing Install is complete

Next Week's Activities

- ▶ Demo building 100
- ▶ Parking lot is ongoing
- ▶ Begin t-bar installation
- ▶ Texture the library
- ▶ Begin painting library

Upcoming Meeting

Coordination Meetings occur every Tuesday at 9am

Owner, Architect, Turner Meetings occur every Tuesday at 10:30am

Progress Photo's



Parking Lot-Storm Drain Installation



Parking Lot- Bus Lane