



Weekly Construction Progress Update, Week Ending May 02, 2008

- ▶ Performed AV Training for teachers in Building 100.
- ▶ Investigation of existing circuits and switching in Gym ongoing.
- ▶ Grading ongoing at Building 1200 for Building 300 access path – Asphalt to be poured 5/3/08.
- ▶ Miscellaneous punch list work at Building 100.
- ▶ Building 300 teachers to move into Interim Housing 5/3/08.

Next Week's Activities

- ▶ Abatement at Building 300 to begin 5/7/08.
- ▶ District salvage 5/5/08 and 5/6/08.
- ▶ Investigation of electrical at Gym ongoing – Work on hold until resolved.
- ▶ Camera sewer lines in Gym.

Upcoming Meetings

- ▶ Owner, Architect, CM meetings occur every Thursday at 11:00 AM.

Progress Photo's



Grading for access path between
Buildings 300 and 1200 to begin
5/1/08



Demo/Abatement at Building 300
to begin 5/7/08