

DATA DATE:

Monday, March 17, 2008

Report # 15



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

EXISTING SCHOOLS

LOOK BACK/LOOK AHEAD ACTIVITIES

<p>Grossmont High School (GHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/2008 - Phase 2B - Modernization construction of Building 700 is nearing completion. Phase 3A New Science Building - Schematic Design was completed 3-7-08 (Science Building Only) and Design Development started 3-10-08 for the two-story (10 Classroom) science building.</p>
<p>Helix High School (HHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Modernization construction of Building 10 is on going. Phase 3A New Science Building - Schematic Design was completed 3-7-08 and Design Development started 3-10-08 for the new two-story (10 Classroom) science building.</p>
<p>El Cajon Valley High School (ECVHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Modernization construction of Building 100 is continuing. Phase 3A New Science Building - Construction Documents are continuing on a new single story (8 Classroom) science building.</p>
<p>Mount Miguel High School (MMHS) Phase 1/2A: DSA Phase 2B: Design</p>	<p>3/17/08 - Interim Housing project was approved by Board 3-13-08 and is scheduled to start next week; Phase 2A - DSA Review is on-going. Phase 2B - Preliminary design and site assessment is on going.</p>
<p>El Capitan High School (ECHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Modernization construction of Buildings 600 and 700 is complete; Building 1000 is scheduled to start early April 08. Phase 3A New Science Building - Design Development is nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Granite Hills High School (GHHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Building 140 punch walk took place 3-14-08; Modernization of Building 70 is on going; Phase 3A - New Science Building - Construction Documents are on going for the new single-story (8 Classroom) science building.</p>
<p>Monte Vista High School (MVHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Modernization construction of Building 100 is continuing. Phase 3A - New Science Building - Design Development is nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Santana High School (SHS) Phase 2B: Construction Phase 3A: Design</p>	<p>3/17/08 - Modernization construction of Building 300 is on-going. Phase 3A - New Science Building - Design Development is nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Valhalla High School (VHS) Phase 2B: Pre-Design Phase 3A: Design</p>	<p>3/17/08 - Phase 2B - Pre-design Phase is continuing. 3A - New Science Building - Schematic Design is on going for the new two-story (12 Classroom) science building.</p>
<p>West Hills High School (WHHS) Phase 2B: DSA</p>	<p>3/17/08 - Phase 2B - DSA review is nearing completion.</p>
<p>Steele Canyon High School (SCHS) Phase 2B: Design</p>	<p>3/17/08 - Phase 2B - Tennis court project has been completed; A/C for MDF in DSA; Communication improvements under design; Future projects being planned.</p>
<p>Chaparral High School Phase 2B: Pre-Design</p>	<p>3/17/08 - Phase 2B - This project is in the planning, pre-design phase.</p>
<p>Viking Center Phase 2B: Design</p>	<p>3/17/08 - Phase 2B - Schematic Design is on going for the new one-story (6 Classroom) special education building.</p>
<p>Homestead/Frontier School Phase 2B: Pre-Design</p>	<p>3/17/08 - Phase 2B - This project is in the planning, site acquisition phase.</p>
<p>Foothills Adult School Phase 2B: Pre-Design</p>	<p>3/17/08 - Phase 2B - The project is in the final pre-design, scoping phase; Revised scope of work to include clock systems, classroom enhancements, and Fire Alarm system. Proposals have been received and under District review.</p>

DATA DATE:
Monday, March 17, 2008
Report # 15



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

Work Training Center Phase 2B: Pre-Design	3/17/08 - Phase 2B - This project is in the planning, pre-design phase; Discussions are on going to establish Phase 2b scope.
New High School Phase: Planning	3/17/08 - Demographics Study has commenced and habitat studies are on going.

PROGRAM HIGHLIGHTS:

Phase 2B projects are in construction at Grossmont High School, El Cajon High School, Granite Hills High School, Helix Charter High School, El Capitan High School, Monte Vista High School, and Santana High School. A revised total of 277 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 74 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program.

LEGEND:

PRECONSTRUCTION PHASE(S)

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

CONSTRUCTION PHASE(S)

- Construction
- Punchlist
- Close-outs

POST CONSTRUCTION

- Warranty Period

PREPARED BY:

FACILITIES MANAGEMENT