



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

EXISTING SCHOOLS

LOOK BACK/LOOK AHEAD ACTIVITIES

<p>Grossmont High School (GHS) Phase 2B: Construction Phase 3A: Design</p>	<p>6/2/2008 - Phase 2B - Building 500 construction is on going. Phase 3A New Science Building - Construction Documents are nearing completion for the two-story (10 Classroom) science building; Design Development is on going for the Boy's Locker Room.</p>
<p>Helix High School (HHS) Phase 2B: Construction Phase 3A: Design</p>	<p>6/2/08 - Phase 2B - Demolition Abatement of Building 300 is complete and Modernization is on going; Student Parking Lot ADA Upgrade project held Pre-Construction Meeting 5.29.08 and Construction will start 6.5.08. Phase 3A New Science Building - Construction Documents are nearing completion for the new two-story (10 Classroom) science building.</p>
<p>EI Cajon Valley High School (ECVHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>6/2/08 - Phase 2B - The Modernization of Building 200 is on going. Phase 3A New Science Building - DSA Review is on going for the new single story (8 Classroom) science building.</p>
<p>Mount Miguel High School (MMHS) Phase 1/2A: Bid / Award Phase 2B: DSA</p>	<p>6/2/08 - Interim Housing project is complete. Phase 2A - Bid Opening was held for Wet Utilities, Electrical, Landscape and Hardscape Packages and approved by Board 5.28.08; Construction to begin June 2008. Phase 2B - Completed plans were submitted to DSA for review on 5.28.08.</p>
<p>EI Capitan High School (ECHS) Phase 2B: Construction Phase 3A: Design</p>	<p>6/2/08 - Phase 2B - Modernization of Building 1000 / Food Services is on going. Phase 3A New Science Building - Construction Documents are nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Granite Hills High School (GHHS) Phase 2B: Construction Phase 3A: DSA</p>	<p>6/2/08 - Phase 2B - Building 70 is complete; The Modernization of Building 20 is nearing completion and the Modernization of Building 10 is underway. Phase 3A - New Science Building - DSA Review is on going for the new single-story (8 Classroom) science building.</p>
<p>Monte Vista High School (MVHS) Phase 2B: Construction Phase 3A: Design</p>	<p>6/2/08 - Phase 2B - The Modernization of Building 300 is on going. Phase 3A - New Science Building - Construction Documents are nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Santana High School (SHS) Phase 2B: Construction Phase 3A: Design</p>	<p>6/2/08 - Phase 2b - Modernization of Building 100 is on going. Phase 3A - New Science Building - Construction Documents are nearing completion for the new single-story (8 Classroom) science building.</p>
<p>Valhalla High School (VHS) Phase 2B: Bid / Award Phase 3A: Design</p>	<p>6/2/08 - Phase 2B - <i>Summer Sprint Projects</i> held Bid Openings for Flooring, Doors/Hardware, and Exterior Paint and approved by the Board 5.28.08. 3A - New Science Building - Design Development is continuing for the new two-story (12 Classroom) science building.</p>
<p>West Hills High School (WHHS) Phase 2B: Bid / Award</p>	<p>6/2/08 - Phase 2B - All Bids have been opened and Approved by Board except for Roofing and General Building which is going to the 6.12.08 Board Meeting. Pre-Construction meeting was held 5.30.08 and Construction is scheduled to begin 6.5.08.</p>
<p>Steele Canyon High School (SCHS) Phase 2B: Design</p>	<p>6/2/08 - Phase 2B - Tennis court project is complete; HVAC controls installation is complete for the IDF Rooms; A/C for MDF in DSA; Communication improvements under design; Planning for New Synthetic Track is underway and and DSA Certification is in process.</p>
<p>Chaparral High School Phase 2B: Pre-Design</p>	<p>6/2/08 - Phase 2B - This project is in the planning, pre-design phase.</p>
<p>Viking Center Phase 2B: Design</p>	<p>6/2/08 - Phase 2B - Schematic Design is continuing for the new one-story (6 Classroom) special education building.</p>
<p>Homestead/Frontier School Phase 2B: Pre-Design</p>	<p>6/2/08 - Phase 2B - This project is in the planning phase.</p>

DATA DATE:
Monday, June 02, 2008
Report # 24



PROP H SCHOOL WEEKLY ACTIVITY REPORT

FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

Foothills Adult School Phase 2B: Design	6/2/08 - Phase 2B - Design Development is on going. Scope of work includes New Fire Alarm system, Low Voltage Upgrades and New Electrical Service.
Work Training Center Phase 2B: Pre-Design	6/2/08 - Phase 2B - Negotiations with Mesquita & Associates are complete and issuance of design contract is in process.
New High School Phase: Planning	6/2/08 - Demographics Study is on going. Habitat and biological surveys area on going at selected sites as well as traffic studies. PEA was received for one possible location.

PROGRAM HIGHLIGHTS:

Phase 2B projects are in construction at Grossmont High School, El Cajon High School, Granite Hills High School, Helix Charter High School, El Capitan High School, Monte Vista High School, and Santana High School. The Mount Miguel Interim Housing project was completed May 2008. West Hills Phase 2B and Mount Miguel Phase 2A will begin construction June 2008. A revised total of 278 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 74 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program.

LEGEND:

PRECONSTRUCTION PHASE(S)

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

CONSTRUCTION PHASE(S)

- Construction
- Punchlist
- Close-outs

POST CONSTRUCTION

- Warranty Period

PREPARED BY:

FACILITIES MANAGEMENT