



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

#### EXISTING SCHOOLS

#### LOOK BACK/LOOK AHEAD ACTIVITIES

<b>Grossmont High School (GHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/2008 - Phase 2B - Building 500 construction is continuing. Phase 3A New Science Building - DSA review is on going for the two-story (10 Classroom) science building; Construction Documents are on going for the Boy's Locker Room.
<b>Helix High School (HHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2B - Modernization of Buildings 300 and 100 are continuing; Student Parking Lot ADA Upgrade project is continuing. Phase 3A New Science Building - DSA review is continuing for the new two-story (10 Classroom) science building.
<b>El Cajon Valley High School (ECVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2B - The Modernization of Building 200 is on going. Phase 3A New Science Building - DSA Review is on going for the new single story (8 Classroom) science building.
<b>Mount Miguel High School (MMHS)</b> Phase 1/2A: <b>Construction</b> Phase 2B: <b>DSA</b>	6/30/08 - Phase 2A - Infrastructure upgrade project is on going. Phase 2B - DSA review is continuing.
<b>El Capitan High School (ECHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2B - Modernization of Building 1000 / Food Services is continuing. Modernization of Restrooms is continuing. Phase 3A New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Granite Hills High School (GHHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2B - Modernization of Building 10 is continuing. Modernization of Restrooms is on going. Phase 3A - New Science Building - Increment I has been approved by DSA and was bid and opened 6.26.08. Increment I will go to the Board for Approval 7.10.08 and is targeted to start Construction July 08. DSA review is on going for Increment II for the new single-story (8 Classroom) science building.
<b>Monte Vista High School (MVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2B - The Modernization of Building 300 is on going. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Santana High School (SHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	6/30/08 - Phase 2b - Modernization of Building 100 is on going. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Valhalla High School (VHS)</b> Phase 2B: <b>Design</b> Phase 3A: <b>Design</b>	6/30/08 - Phase 2B - <i>Summer Sprint Projects</i> are continuing. Phase 2B - Modernization Design Development is on going. 3A - New Science Building - Construction Documents are on going for the new two-story (12 Classroom) science building.
<b>West Hills High School (WHHS)</b> Phase 2B: <b>Construction</b>	6/30/08 - Phase 2B - Modernization project is on going.
<b>Steele Canyon High School (SCHS)</b> Phase 2B: <b>Design</b>	6/30/08 - Phase 2B - Tennis court project is complete; HVAC controls installation is complete for the IDF Rooms; A/C for MDF in DSA; Upgrading of Intercom System is underway; Communication improvements under design; Planning for New Synthetic Track is underway and and DSA Certification is in process.
<b>Chaparral High School</b> Phase 2B: <b>Pre-Design</b>	6/30/08 - Phase 2B - This project is in the planning, pre-design phase.
<b>Viking Center</b> Phase 2B: <b>Design</b>	6/30/08 - Phase 2B - Schematic Design is complete and review is on going by the District. Design Development will follow for the new one-story (6 Classroom) special education building.
<b>Homestead/Frontier School</b> Phase 2B: <b>Pre-Design</b>	6/30/08 - Phase 2B - This project is in the planning phase.

DATA DATE:  
Monday, June 30, 2008  
Report # 28



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

<b>Foothills Adult School</b> Phase 2B: <b>Design</b>	6/30/08 - Phase 2B - Design Development is on going. Scope of work includes New Fire Alarm system, Low Voltage Upgrades and New Electrical Service.
<b>Work Training Center</b> Phase 2B: <b>Design</b>	6/30/08 - Phase 2B - Schematic Design is on going.
<b>New High School</b> Phase: <b>Planning</b>	6/30/08 - Demographics Study is complete. Habitat and biological surveys are nearing completion for selected sites as well as traffic studies. PEA was received and work plan is on going.

#### PROGRAM HIGHLIGHTS:

Phase 2B projects are in construction at Grossmont High School, El Cajon High School, Granite Hills High School, Helix Charter High School, El Capitan High School, Monte Vista High School, Santana High School and West Hills High School. Construction for the Phase 2A Infrastructure project is on going at Mount Miguel High School and a Summer Sprint job is on going at Valhalla High School. A revised total of 278 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 74 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program.

#### LEGEND:

##### PRECONSTRUCTION PHASE(S)

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

##### CONSTRUCTION PHASE(S)

- Construction
- Punchlist
- Close-outs

##### POST CONSTRUCTION

- Warranty Period

#### PREPARED BY:

FACILITIES MANAGEMENT