



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

#### EXISTING SCHOOLS

#### LOOK BACK/LOOK AHEAD ACTIVITIES

<b>Grossmont High School (GHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/2008 - Phase 2B - Modernization of Building 500 is nearing completion and punch-walk will take place next week. Phase 3B-R - 500, 700, 800 Quad Renovation of Landscape is continuing. Phase 3A New Science Building - DSA review is on going for both the two-story (10 Classroom) Science Building and the Boy's Locker Room.
<b>Helix High School (HHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2B - Modernization of Building 300 is complete with punch-walk taking place next week followed by move in. Building 100 is on going; Student Parking Lot ADA Upgrade project is complete. Phase 3A New Science Building - DSA review is continuing for the new two-story (10 Classroom) Science Building.
<b>El Cajon Valley High School (ECVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2B - The Modernization of Building 200 is continuing and installation of Site Lighting is on going. Phase 3A New Science Building - DSA Review is on going for the new single story (8 Classroom) Science Building; targeting an August 2008 DSA Approval.
<b>Mount Miguel High School (MMHS)</b> Phase 1/2A: <b>Construction</b> Phase 2B: <b>DSA</b>	8/1/08 - Phase 2A - Infrastructure upgrade project is nearing completion. Phase 2B - DSA review is on going. Interim Housing Project - Complete
<b>El Capitan High School (ECHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2B - Modernizations of Building 1000, Food Services and Gym Restrooms is complete. Building 800 Modernization is underway. Site Lighting work is on going. Phase 3A New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Granite Hills High School (GHHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>Construction / DSA</b>	8/1/08 - Phase 2B - Modernization of Buildings 10 and 70 are complete. Modernization of Restrooms, Site Work and Sight Lighting in continuing. Phase 3A - New Science Building - Increment I (Abatement and Demolition) is on going. DSA review is on going for Increment II (Building Construction) for the new single-story (8 Classroom) science building.
<b>Monte Vista High School (MVHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2B - The Modernization of Building 300 is continuing, and the Gym entrance is nearing completion; Site Lighting installation is on going. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Santana High School (SHS)</b> Phase 2B: <b>Construction</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2b - Modernization of Building 100 is complete; Punch-walk next week. Gym Restroom Modernization is nearing completion. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.
<b>Valhalla High School (VHS)</b> Phase 2B: <b>Design</b> Phase 3A: <b>DSA</b>	8/1/08 - Phase 2B - <i>Summer Sprint Projects</i> are on going. Phase 2B - Modernization Design Development is nearing completion. 3A - New Science Building - DSA review is on going for the new two-story (12 Classroom) science building.
<b>West Hills High School (WHHS)</b> Phase 2B: <b>Construction</b>	8/1/08 - Phase 2B - Modernization project is on going.
<b>Steele Canyon High School (SCHS)</b> Phase 2B: <b>Design</b>	8/1/08 - Phase 2B - Tennis court project is complete; HVAC controls installation is complete for the IDF Rooms; A/C for MDF in DSA; Upgrading of Intercom System is underway; Communication improvements under design; Planning for New Synthetic Track is underway and and DSA Certification is in process.
<b>Chaparral High School</b> Phase 2B: <b>Pre-Design</b>	8/1/08 - Phase 2B - This project is in the planning, pre-design phase. Funding issues are being addressed.
<b>Viking Center</b> Phase 2B: <b>Design</b>	8/1/08 - Phase 2B - Schematic Design is complete. Design Development is on going for the new one-story (6 Classroom) special education building.
<b>Homestead/Frontier School</b> Phase 2B: <b>Pre-Design</b>	8/1/08 - Phase 2B - This project is in the planning phase.



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

<b>Foothills Adult School</b> <b>Phase 2B: Design</b>	8/1/08 - Phase 2B - Construction Documents are nearing completion. Targeting early August 2008 submission to DSA. Scope of work includes New Fire Alarm system, Low Voltage Upgrades and New Electrical Service.
<b>Work Training Center</b> <b>Phase 2B: Design</b>	8/1/08 - Phase 2B - Schematic Design is nearing completion. Design Development to follow upon District review and approval.
<b>New High School</b> <b>Phase: Planning</b>	8/1/08 - Demographics Study is complete. Habitat and biological surveys are nearing completion for selected sites as well as traffic studies. PEA was received and work plan is on going.

**PROGRAM HIGHLIGHTS:**

Phase 2B projects are under construction at El Cajon High School, Helix Charter High School, El Capitan High School, Monte Vista High School, and West Hills High School. The Phase 2B construction at Grossmont High School, Granite Hills High School and Santana High School is nearing completion. Construction for the Phase 2A Infrastructure project is nearing completion at Mount Miguel High School and the Summer Sprint job at Valhalla High School is on going. Phase 3A "New" Science Buildings has started Increment I (Abatement and Demolition) at Granite Hills High School. A revised total of 277 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 72 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program and Viking Center will add an additional 6 classrooms.

**LEGEND:**

**PRECONSTRUCTION PHASE(S)**

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

**CONSTRUCTION PHASE(S)**

- Construction
- Punchlist
- Close-outs

**POST CONSTRUCTION**

- Warranty Period

**PREPARED BY:**

FACILITIES MANAGEMENT