



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

**EXISTING SCHOOLS**

**LOOK BACK/LOOK AHEAD ACTIVITIES**

<p>Grossmont High School (GHS)  <b>Phase 2B: Close-out</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning/Construction</b></p>	<p>8/29/2008 - Phase 2B - Modernization of Building 500 is complete and punch-list items are being addressed; Close-out to be next week. Phase 3B-R - 500, 700, 800 Quad Renovation of Landscape is on going. Phase 3A New Science Building - DSA review is on going for both the two-story (10 Classroom) Science Building and the Boy's Locker Room.</p>
<p>Helix High School (HHS)  <b>Phase 2B: Construction</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning/Punch-list</b></p>	<p>8/29/08 - Phase 2B - Building 300 is now occupied and final punch-list items are being addressed. The Modernization of Building 100 is on going. Phase 3B-R: Student Parking Lot ADA Upgrade project is complete, punchlist items are being addressed. Phase 3A New Science Building - DSA review is continuing for the new two-story (10 Classroom) Science Building.</p>
<p>El Cajon Valley High School (ECVHS)  <b>Phase 2B: Construction</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - The Modernization of Building 200 and the installation of Site Lighting is on going. Phase 3A New Science Building - DSA Review is on going for the new single story (8 Classroom) Science Building; targeting an August 26, 2008 DSA Approval.</p>
<p>Mount Miguel High School (MMHS)  <b>Phase 1/2A: Close-out</b>  <b>Phase 2B: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2A - Infrastructure upgrade project is completing punch-list items and close-out is underway. Phase 2B - DSA review is on going. Interim Housing Project - Complete</p>
<p>El Capitan High School (ECHS)  <b>Phase 2B: Punch-list</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - Modernizations of Building 1000, Food Services and Gym Restrooms are complete and punch-list items nearing completion. The Modernization of Building 800 is continuing and the Site Lighting work is nearing completion. Phase 3A New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Granite Hills High School (GHHS)  <b>Phase 2B: Close-out</b>  <b>Phase 3A: Construction / DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - Modernization of all buildings is now complete including the upgrade of the Restrooms, Campus Site Work and Site Lighting; Close-out process underway. Phase 3A - New Science Building - Increment I (Abatement and Demolition) is on going. DSA review is on going for Increment II (Building Construction) for the new single-story (8 Classroom) Science Building; targeting an August 26, 2008 DSA Approval.</p>
<p>Monte Vista High School (MVHS)  <b>Phase 2B: Construction</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - The Modernization of Building 300 and the Gym entrance is nearing completion; Site Lighting installation is on going. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Santana High School (SHS)  <b>Phase 2B: Punchlist</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2b - Modernization of Building 100 and the Gym Restroom is complete; Punch-list items are underway. Phase 3A - New Science Building - DSA review is on going for the new single-story (8 Classroom) science building.</p>
<p>Valhalla High School (VHS)  <b>Phase 2B: Design</b>  <b>Phase 3A: DSA</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - <i>Summer Sprint Projects</i> are on going. Phase 2B - Design Development is complete; Construction Documents are underway. 3A - New Science Building - DSA review is on going for the new two-story (12 Classroom) science building.</p>
<p>West Hills High School (WHHS)  <b>Phase 2B: Construction</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - Modernization project is on going.</p>
<p>Steele Canyon High School (SCHS)  <b>Phase 2B: Design</b></p>	<p>8/29/08 - Phase 2B - Tennis court project is complete; HVAC controls installation is complete for the IDF Rooms; A/C for MDF in DSA; Upgrading of Intercom System is underway; Communication improvements under design; Planning for New Synthetic Track is underway and and DSA Certification is in process.</p>
<p>Chaparral High School  <b>Phase 2B: Pre-Design</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - This project is in the planning, pre-design phase. Funding issues are being addressed.</p>
<p>Viking Center  <b>Phase 2B: Design</b>  <b>Phase 3B-R: Planning</b></p>	<p>8/29/08 - Phase 2B - Design Development is on going for the new one-story (6 Classroom) special education building.</p>
<p>Homestead/Frontier School  <b>Phase 2B: Pre-Design</b></p>	<p>8/29/08 - Phase 2B - This project is in the planning phase.</p>



## PROP H SCHOOL WEEKLY ACTIVITY REPORT

### FACILITIES MANAGEMENT DEPARTMENT

The purpose of this Prop H School Weekly Activity Report is to provide management within the District (District, Principals & staff) with a Weekly - Look Back/Look Ahead "SNAPSHOT" of activities of interest related to the construction projects.

Foothills Adult School Phase 2B: <b>DSA</b> Phase 3B-R: <b>Planning</b>	8/29/08 - Phase 2B - Construction Documents are complete; Drawings submitted to DSA 8.21.08. Scope of work includes New Fire Alarm system, Low Voltage Upgrades and New Electrical Service.
Work Training Center Phase 2B: <b>Design</b> Phase 3B-R: <b>Planning</b>	8/29/08 - Phase 2B - Schematic Design of site is on hold pending arrival of New Director. The Design of the roof and HVAC in on going.
New High School Phase: <b>Planning</b>	8/29/08 - Demographics Study is complete. Habitat and biological surveys are nearing completion for selected sites as well as traffic studies. PEA was received and work plan is on going.

**PROGRAM HIGHLIGHTS:**

Phase 2B projects are under construction at El Cajon High School, Helix Charter High School, El Capitan High School, Monte Vista High School, and West Hills High School. The Phase 2B building modernization at Grossmont High School, Granite Hills High School and Santana High School is complete with punchlist items and site work finishing up. The Phase 2A Infrastructure project is in the final punch-list process at Mount Miguel High School and the Summer Sprint job at Valhalla High School is continuing to make significant progress. Phase 3A "New" Science Buildings is on going with Increment I (Abatement and Demolition) at Granite Hills High School. A revised total of 277 classrooms will be modernized as part of the Phase 2B classroom modernization phase of the program. A total of 72 new science classrooms will be constructed as part of the Phase 3A New Science buildings phase of the program and Viking Center will add an additional 6 classrooms.

**LEGEND:**

**PRECONSTRUCTION PHASE(S)**

- Planning
- Site Acquisition
- Pre-Design
- Design
- Pre-Bid
- Bid/Award

**CONSTRUCTION PHASE(S)**

- Construction
- Punchlist
- Close-outs

**POST CONSTRUCTION**

- Warranty Period

**PREPARED BY:**

FACILITIES MANAGEMENT