



Weekly Construction Progress Update, Week Ending October 10, 2008

- Abatement at Building 200 (interior) complete – Clearance to be received Saturday 10/11/2008.
- Abatement at Building 400 ongoing.
- Abatement at Building 200 roof to be performed Saturday 10/11/2008 and Sunday 10/12/2008.

Next Week's Activities

- Completion of Building 400 abatement – Clearance to be received 10/17/2008-10/20/2008.
- Interior soft demolition at Building 200 to be complete by Friday, 10/17/2008.
- Interior soft demolition at Building 400 to follow the completion of soft demolition at Building 200.
- Fire Alarm punch walk at Gymnasium – To be scheduled at completion of the remainder of low voltage work.

Upcoming Meetings

- Owner, Architect, CM meetings occur every Thursday at 10:00 AM.

Progress Photo's



Abatement Ongoing at
Building 400



Abatement Ongoing at
Building 200