

| Activity Description | Orig Dur | % | Early Start | Early Finish | 2007 | 2008 | | | | 2009 | | | | 2010 | | | | 2011 | | |
|--|----------|----|-------------|--------------|--|------|----|----|----|------|----|----|----|------|----|----|----|------|----|--|
| | | | | | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | Q3 | Q4 | Q1 | Q2 | |
| | | | | | | | | | | | | | | | | | | | | |
| VALHALLA HS | | | | | | | | | | | | | | | | | | | | |
| 2B - Modernization | | | | | | | | | | | | | | | | | | | | |
| Pre-Design / Programming Phase | | | | | | | | | | | | | | | | | | | | |
| Pre-Design / Programming | 30 | 60 | 05FEB08A | 17MAR08 | ■ Pre-Design / Programming | | | | | | | | | | | | | | | |
| Design Phase | | | | | | | | | | | | | | | | | | | | |
| Start Design Phase | 0 | 0 | 18MAR08 | | ◆ Start Design Phase | | | | | | | | | | | | | | | |
| Schematic Design Phase | 20 | 0 | 18MAR08 | 14APR08 | ■ Schematic Design Phase | | | | | | | | | | | | | | | |
| Design Development Phase | 45 | 0 | 15APR08 | 16JUN08 | ■ Design Development Phase | | | | | | | | | | | | | | | |
| Construction Document Phase | 45 | 0 | 17JUN08 | 18AUG08 | ■ Construction Document Phase | | | | | | | | | | | | | | | |
| Design Ready for DSA Submission | 0 | 0 | | 18AUG08 | ◆ Design Ready for DSA Submission | | | | | | | | | | | | | | | |
| DSA Phase | | | | | | | | | | | | | | | | | | | | |
| Start DSA Phase | 0 | 0 | 19AUG08 | | ◆ Start DSA Phase | | | | | | | | | | | | | | | |
| DSA Submittal / Review Phase | 176 | 0 | 19AUG08 | 21APR09 | ■ DSA Submittal / Review Phase | | | | | | | | | | | | | | | |
| Constructability Review | 10 | 0 | 22APR09 | 05MAY09 | ■ Constructability Review | | | | | | | | | | | | | | | |
| DSA Back Check / Approval | 25 | 0 | 06MAY09 | 09JUN09 | ■ DSA Back Check / Approval | | | | | | | | | | | | | | | |
| DSA Review Complete | 0 | 0 | | 09JUN09 | ◆ DSA Review Complete | | | | | | | | | | | | | | | |
| Bid / Award Phase | | | | | | | | | | | | | | | | | | | | |
| Start Bid / Award Phase | 0 | 0 | 10JUN09 | | ◆ Start Bid / Award Phase | | | | | | | | | | | | | | | |
| Prepare Bid Package | 20 | 0 | 10JUN09 | 07JUL09 | ■ Prepare Bid Package | | | | | | | | | | | | | | | |
| 1st Advertisement | 5 | 0 | 08JUL09 | 14JUL09 | ■ 1st Advertisement | | | | | | | | | | | | | | | |
| Job Walk | 1 | 0 | 15JUL09 | 15JUL09 | Job Walk | | | | | | | | | | | | | | | |
| 2nd Advertisement | 5 | 0 | 16JUL09 | 22JUL09 | ■ 2nd Advertisement | | | | | | | | | | | | | | | |
| Job Walk | 1 | 0 | 23JUL09 | 23JUL09 | Job Walk | | | | | | | | | | | | | | | |
| Bid Opening | 0 | 0 | | 23JUL09 | ◆ Bid Opening | | | | | | | | | | | | | | | |
| Protest Period / NOI Letter | 5 | 0 | 24JUL09 | 30JUL09 | ■ Protest Period / NOI Letter | | | | | | | | | | | | | | | |
| Award Contract | 10 | 0 | 31JUL09 | 13AUG09 | ■ Award Contract | | | | | | | | | | | | | | | |
| Bid Phase Complete | 0 | 0 | | 13AUG09 | ◆ Bid Phase Complete | | | | | | | | | | | | | | | |
| Construction Phase | | | | | | | | | | | | | | | | | | | | |
| Start Construction Phase | 0 | 0 | 14AUG09 | | ◆ Start Construction Phase | | | | | | | | | | | | | | | |
| Construction Phase | 350 | 0 | 14AUG09 | 29JUL10 | ■ Construction Phase | | | | | | | | | | | | | | | |
| Substantial Completion Milestone | 0 | 0 | | 07JUL10 | ◆ Substantial Completion Milestone | | | | | | | | | | | | | | | |
| Close-Out Phase | | | | | | | | | | | | | | | | | | | | |
| Start Close Out Phase | 0 | 0 | 30JUL10 | | ◆ Start Close Out Phase | | | | | | | | | | | | | | | |
| Punch List Items | 30 | 0 | 30JUL10 | 09SEP10 | ■ Punch List Items | | | | | | | | | | | | | | | |
| File NOC w/ County / DSA 90 Day Letter | 30 | 0 | 30JUL10 | 09SEP10 | ■ File NOC w/ County / DSA 90 Day Letter | | | | | | | | | | | | | | | |
| Final Walk Through | 5 | 0 | 10SEP10 | 16SEP10 | ■ Final Walk Through | | | | | | | | | | | | | | | |
| DSA Final Close Out | 0 | 0 | | 16SEP10 | ◆ DSA Final Close Out | | | | | | | | | | | | | | | |



GROSSMONT UNION HIGH SCHOOL DISTRICT
 PROPOSITION H BOND PROGRAM
 Valhalla High Layout

| Project Phase | |
|---------------|--------------------------------|
| ■ | Pre-Design / Programming Phase |
| ■ | Design Phase |
| ■ | DSA Phase |
| ■ | Bid / Award Phase |
| ■ | Construction Phase |
| ■ | Close-Out Phase |