



PROJECT REPORT

Updated:	24-Apr-07	Facility Planner	Debbie Murray	Funding Source
Site:	Grossmont High School	IOR:	Ralph Warren	Prop H
Project Name:	Elect. Housing & Power Upgrade	AOR Rep:	HMC-Andy W.	

Project Description: Electrical contractor to provide (2) new SDG&E main services at MSB-1 and MSB-1, new underground conduit and wire to these buildings, conduit and wire to new gear at Type B building added to admin. General builder scope to include 2 new stand alone CMU block buildings for SDG&E service and 1 doghouse type B building at the Administration building. Concrete flatwork and handrails are to be included.



Bid #: GU-06.01.GBGR			Contractor: Fordyce Construction	
Award amount:	\$ 401,244	Rate	CM Contract #:	C-0039
Approved COs	\$ 32,658	8.14%	Contract Award Date:	16-Jun-06
Rev. Contract Amount:	\$ 433,902		% Complete:	100%
Invoiced to date:	\$ 433,902	100.00%	Project Start Date:	23-Jun-06
Balance:	\$ -		Original Completion Date:	23-Oct-06
Pending CO's:		0.00%	Revised Completion Date:	13-Jan-07

Bid #: GU-06.01.PUGR			Contractor: Southland Electric	
Award amount:	\$ 644,300	Rate	Contract #:	C-0040
Approved COs	\$ 48,424	7.52%	Contract Award Date:	16-Jun-06
Rev. Contract Amount:	\$ 692,724		% Complete:	98%
Invoiced to date:	\$ 678,476	97.94%	Project Start Date:	23-Jun-06
Balance:	\$ 14,248		Original Completion Date:	13-Jan-07
Pending CO's:		0.00%	Revised Completion Date:	N/A