







Activity Description	Orig Dur	%	Early Start	Early Finish	Gantt Chart																			
					2007				2008				2009				2010				2011			
					Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3
MOUNT MIGUEL HS																								
IH - Interim Housing																								
Bid / Award Phase																								
Start Bid / Award Phase	1	100	25JAN08A	25JAN08A	Start Bid / Award Phase																			
Prepare Bid Package	1	100	28JAN08A	28JAN08A	Prepare Bid Package																			
1st Advertisement	5	100	29JAN08A	04FEB08A	1st Advertisement																			
Job Walk	1	100	07FEB08A	07FEB08A	Job Walk																			
2nd Advertisement	5	100	08FEB08A	14FEB08A	2nd Advertisement																			
Job Walk	1	100	19FEB08A	19FEB08A	Job Walk																			
Bid Opening	0	100		21FEB08A	◆ Bid Opening																			
Protest Period / NOI Letter	5	100	22FEB08A	28FEB08A	Protest Period / NOI Letter																			
Award Contract	6	0	07MAR08	14MAR08	Award Contract																			
Bid Phase Complete	0	0		14MAR08	◆ Bid Phase Complete																			
Construction Phase																								
Start Construction Phase (NTP)	0	0	25MAR08		◆ Start Construction Phase (NTP)																			
Construction Phase	44	0	01APR08	30MAY08	■ Construction Phase																			
Substantial Completion Milestone	0	0		01MAY08	◆ Substantial Completion Milestone																			
Close-Out Phase																								
Start Close Out Phase	0	0	12MAY08		◆ Start Close Out Phase																			
Punch List Items	30	0	12MAY08	20JUN08	■ Punch List Items																			
File NOC w/ County / DSA 90 Day Letter	10	0	26MAY08	06JUN08	File NOC w/ County / DSA 90 Day Letter																			
Final Walk Through	2	0	09JUN08	10JUN08	Final Walk Through																			
DSA Final Close Out	0	0		10JUN08	◆ DSA Final Close Out																			

GROSSMONT UNION HIGH SCHOOL DISTRICT

PROPOSITION H BOND PROGRAM

Mount Miguel High Layout

Project Phase	
	Pre-Design / Programming Phase
	Design Phase
	DSA Phase
	Bid / Award Phase
	Construction Phase
	Close-Out Phase